Southeast Corridor Track Repair Weekly Update

SE Corridor Track Repair Update			
Date:	4.4.2025	Reported by:	Brian Farris
Time (military):	700	Job Title:	General Superintendent, MOW Infrastructure
Work completed in the last week:			
This weekly report covers Sunday 3/30/2025 to Friday 4/4/2025.			
MOW installed 505' of rail on the D-Line on the Southwest corridor between Littleton Downtown and Mineral stations. Staged another 240' of rail for replacement in the overnight work window in the week of 4/6/2025.			
No slow zones were removed this week.			
Rail distribution, replacement, ballast work, and slow zone mitigation will continue Sunday April 6 in the Southeast, Southwest and Parker Road (R-Line) corridors.			