

## Southeast Corridor Track Repair Weekly Update

SE Corridor Track Repair Update			
<b>Date:</b>	4.18.2025	<b>Reported by:</b>	Brian Farris
<b>Time (military):</b>	700	<b>Job Title:</b>	General Superintendent, MOW Infrastructure
<b>Work completed in the last week:</b>  This weekly report covers Sunday 4/13/2025 to Friday 4/18/2025.  MOW installed 300' of rail between Littleton Downtown station and Mineral station on the outbound track. This segment will be inspected today with the goal of removing the speed restriction.  Rail distribution, replacement, ballast work, and slow zone mitigation will continue Sunday April 20 in the Southeast, Southwest and Parker Road (R-Line) corridors.			